



Highland Avenue Water Lining Project  
Schedule Update: October 25<sup>th</sup> to December 10<sup>th</sup>

General Project Information:

- Project work hours: 7am – 4:00pm for day work (except as noted)  
9pm – 5am for night work (if needed)

Projected Construction Activities:

Week of October 25 <sup>th</sup>	<ul style="list-style-type: none"> <li>• Water Main cleaning, inspection, and measuring for pipe liner</li> </ul>
Week of November 1 <sup>st</sup>	<ul style="list-style-type: none"> <li>• No work will occur on site while the pipe liner is fabricated</li> </ul>
Week of November 8 <sup>th</sup>	<ul style="list-style-type: none"> <li>• Install cured-in-place pipe liner (7:00am – 5:00pm)</li> </ul>
Week of November 15 <sup>th</sup>	<ul style="list-style-type: none"> <li>• Install cured-in-place pipe liner (7:00am – 5:00pm)</li> </ul>
Week of November 22 <sup>nd</sup>	<ul style="list-style-type: none"> <li>• Pipe assembly and backfill access pits</li> </ul>
Week of November 29 <sup>th</sup>	<ul style="list-style-type: none"> <li>• Pipe assembly and backfill access pits/site clean-up and demobilization</li> </ul>
Week of December 6 <sup>th</sup>	<ul style="list-style-type: none"> <li>• If necessary (weather dependent) site clean-up and demobilization</li> </ul>

Issue Date: October 21, 2021 (Rev. 1)

**Please visit the Highland Avenue Water Lining Project Page link at:**

<https://www.salem.com/city-engineer/pages/> **NEED LINK!**

