



## Sidewalk Improvements Turner Street/Carlton Street

### Two Week Look Ahead: July 16<sup>th</sup> – July 27<sup>th</sup>

#### General Project Information:

- Project work hours: 7am – 3:30pm.
- During construction traffic on Turner Street and Carlton Street will be open to residents only and no through traffic will be allowed. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone. Roads will be open during non-working hours.

#### Projected Construction Activities:

<p>Week of July 16<sup>th</sup></p>	<ul style="list-style-type: none"> <li>□ The Contractor will be completing the sidewalks and driveway aprons on the even side of Turner Street.</li> <li>□ The Contractor will begin demolition on the odd side of Turner Street.</li> <li>□ The Contractor will raise and rest curbs, followed by forming and pouring concrete for sidewalks and aprons, on the odd side of Turner Street.</li> </ul>
<p>Week of July 23<sup>rd</sup></p>	<ul style="list-style-type: none"> <li>□ The Contractor will begin work on Carlton Street.</li> <li>□ Notifications will be provided to residents relative to impacts to driveways on Carlton Street.</li> </ul>

Issue Date: July 23, 2018  
 Prepared By: Salem Engineering Dept.

