



Sidewalk Improvements Turner Street/Carlton Street

Two Week Look Ahead: July 30th – August 10th

General Project Information:

- Project work hours: 7am – 3:30pm.
- During construction traffic on Turner Street and Carlton Street will be open to residents only and no through traffic will be allowed. Entrances to houses and adjacent roads may be impacted during the construction. Parking will not be allowed on either side of the road at or near the work zone. Roads will be open during non-working hours.

Projected Construction Activities (weather dependent):

Week of July 30 th	<ul style="list-style-type: none">□ The Contractor will demolish sidewalks then reset curbs on the odd side of Carlton Street.□ Sidewalks and driveway aprons on the odd side of Carlton Street will be formed and concrete poured.□ Demolition of the sidewalks on the even side of Carlton Street will begin toward the end of the week with curbs being reset.
Week of Aug. 6 th	<ul style="list-style-type: none">□ The Contractor will form the sidewalks and driveway aprons, then pour concrete on the even side of Carlton Street.

Issue Date: July 30, 2018

Prepared By: Salem Engineering Dept.

