



Memorial Drive, Victory Road, and Szetela Lane

Utility Improvement Project

Two Week Look Ahead: July 16th – July 27th

General Project Information:

- Project work hours: 7am – 3:30pm for day water work
8pm – 6am for night water work

Projected Construction Activities:

Week of July 16 th	<ul style="list-style-type: none">• The contractor will set up temporary bypass piping on Memorial, Victory, and Szetela• The contractor will be making repairs to the sewer on Memorial Drive and Victory Road• The contractor will install drainage structures on Memorial Drive
Week of July 23 rd	<ul style="list-style-type: none">• The contractor will install drainage structures on Memorial Drive• The contractor will be performing night construction on Wednesday (7-25) to install water valves on Memorial Drive• The contractor will begin installing water main on Memorial Drive and Szetela Lane

Issue Date: July 13, 2018

Please visit the Water Improvement Project Page link at:

HYPERLINK "https://www.salem.com/city-engineer/pages/water-replacement-project-t-

1
0
"
h
t
t
p
s
:
/
/
w
w
w
.
s
a
l
e
m
.
c
o
m
/
c
i
t
y
-
e
n
g
i
n
e
e
r
/
p
a
g
e
s
/
w
a
t